

Sirajganj 225 MW Combined Cycle Power Plant (Unit-03)

Annual Procurement Plan


Financial Year: 2022-23


(Amount in Lac TK.)


SI No	Budget Head	Total Budget Amount	Total App Amount	PM Office	MMD	EMD	I & C	Operation	Admin	HSE
1	Store Purchase (Local)_SPL	1100.00	1086.57		526.71	153.54	406.33	0.00	0.00	
2	Store Purchase (Foreign)_SPF	1135.00	1135.00		895.00	60.00	180.00			
3	Environmental Expenses	51.00	18.58							18.58
4	Furniture & Fixture_F&F	5.00	5.00						5.00	
5	Computers & Peripheral_C&P	5.00	5.00						5.00	
6	Service Equipment_SE	81.20	81.20		81.20					
	Sub Total-	2377.20	2331.35	0.00	1502.91	213.54	586.33	0.00	10.00	18.58


Total=	2331.35	Lac TK
--------	---------	--------


Procurement Method	OTM (e-GP)	DPM	RFQ	Total Amount
Total Amount (BDT in Lac)	987.77	1270.00	73.58	2331.35



 16.06.22
 Assistant Manager
 (Admin)



 16.06.22
 Deputy Manager
 (A & F)



 16.06.22
 Executive Engineer
 (EMD)



 16.06.2022
 Executive Engineer
 (I&C)


 16.06.2022
 Executive Engineer
 (MMD)


 16.06.2022
 Executive Engineer
 (Operation)


 16.06.2022
 Plant Manager
 (Superintending Engineer)


 16.06.2022
 Chief Engineer
 Sirajganj Power Station


 16.06.2020
 Executive Director
 (Engineering)

ANNUAL PROCUREMENT PLAN

Ministry / Division : Ministry of PEMR / Power Division

Agency : North-West Power Generation Company Limited

Procuring Entity Name & Code : Plant Manager, Sirajganj 225 MW CCPP (Unit-03)

FINANCIAL YEAR: 2022- 2023

BUDGET Head: Store Purchase (Local)_SPL

BUDGET: 1,100.00 Lakh

Package No.	Lot No.	Description of the Work / Supply	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Estd. Cost (Tk. in Lac)		Time Code for Process	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of the Contract	Completion of Contract	Total Time (Date/Days)	Remarks	
							Unit Cost	Total Cost											
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9.a)	(9.b)	(10)	(11)	(12)	(13)	(14)	(15)	(16)	(17)	(18)	(19)
NWS3G (SPL-MMD-02)_FY21-22	1	Procurement of spares for GT Base module	LS	1	OTM (e-GP)	CE	86.71	86.71	0.00	Planned Dates 12-Aug-21 Planned Days 0	2-Sep-21 21	16-Sep-21 14	23-Sep-21 7	30-Sep-21 7	28-Oct-21 28	27-Mar-22 150	27-Mar-22 227		
NWS3G (SPL-MMD-09)_FY 21-22	1	Procurement of spares for HP&LP Bypass system, Gasket of COCW Heat Exchanger, Rubber ball cleaning system and Vacuum pumps	LS	1	OTM (e-GP)	CE	80.00	80.00	0.00	Planned Dates 15-Jun-22 Planned Days 0	6-Jul-22 21	20-Jul-22 14	27-Jul-22 7	3-Aug-22 7	31-Aug-22 28	27-Feb-23 180	27-Feb-23 257		
NWS3G (SPL-MMD-10)_FY 21-22	1	Procurement of different type Valves and pipe fittings	LS	1	OTM (e-GP)	CE	70.00	70.00	0.00	Planned Dates 15-Jun-22 Planned Days 0	6-Jul-22 21	20-Jul-22 14	27-Jul-22 7	3-Aug-22 7	31-Aug-22 28	28-Jan-23 150	28-Jan-23 227		
NWS3G (SPL-MMD-11)_FY 21-22	1	Procurement of spares and consumables for WTP maintenance	LS	1	OTM (e-GP)	CE	80.00	80.00	0.00	Planned Dates 15-Jun-22 Planned Days 0	6-Jul-22 21	20-Jul-22 14	27-Jul-22 7	3-Aug-22 7	31-Aug-22 28	28-Jan-23 150	28-Jan-23 227		
NWS3G (SPL-MMD-12)_FY 21-22	1	Procurement of spares for HPU System	LS	1	DPM	CE	25.00	25.00	0.00	Planned Dates 25-May-22 Planned Days 0	1-Jun-22 7	15-Jun-22 14	22-Jun-22 7	25-Jun-22 3	2-Jul-22 7	30-Sep-22 90	30-Sep-22 128		
NWS3G (SPL-MMD-13)_FY 21-22	1	Procurement of consumables for Air Compressor	LS	1	DPM	CE	25.00	25.00	0.00	Planned Dates 02-May-22 Planned Days 0	9-May-22 7	23-May-22 14	30-May-22 7	2-Jun-22 3	9-Jun-22 7	7-Sep-22 90	7-Sep-22 128		
NWS3G (SPL-MMD-14)_FY 21-22	1	Procurement of Hydraulic Oil for Control System of Steam Turbine	LS	1	DPM	CE	55.00	55.00	0.00	Planned Dates 21-May-22 Planned Days 0	28-May-22 7	11-Jun-22 14	18-Jun-22 7	21-Jun-22 3	28-Jun-22 7	26-Sep-22 90	26-Sep-22 128		
NWS3G (SPL-MMD-01)_FY 22-23	1	Procurement of lube oil for Gas Turbine and CT Gear Box	LS	1	DPM	CE	15.00	15.00	0.00	Planned Dates 20-Aug-22 Planned Days 0	27-Aug-22 7	10-Sep-22 14	17-Sep-22 7	20-Sep-22 3	27-Sep-22 7	26-Dec-22 90	26-Dec-22 128		
NWS3G (SPL-MMD-02)_FY 22-23	1	Procurement of lube oil for Steam Turbine	LS	1	DPM	CE	15.00	15.00	0.00	Planned Dates 20-Aug-22 Planned Days 0	27-Aug-22 7	10-Sep-22 14	17-Sep-22 7	20-Sep-22 3	27-Sep-22 7	26-Dec-22 90	26-Dec-22 128		



Package No.	Lot. No.	Description of the Work / Supply	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Estd. Cost (Tk. in Lac)		Time Code for Process	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of the Contract	Completion of Contract	Total Time (Date/Days)	Remarks		
							Unit Cost	Total Cost												
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9-a)	(9-b)	(10)	(11)	(12)	(13)	(14)	(15)	(16)	(17)	(18)	(19)	
NWSSG (SPL-MMD-03) FY 22-23	1	Procurement of spares, consumables, fittings, pump, pump spares etc. for WTP maintenance	LS	1	OTM (e-GP)	CE	80.00	0.00	80.00	15-Feb-23	8-Mar-23	22-Mar-23	29-Mar-23	5-Apr-23	3-May-23	30-Sep-23	30-Sep-23			
NWSSG (SPL-MMD-04) FY 22-23	1	Procurement of Tools & Workshop Item	LS	1	OTM (e-GP)	CE	30.00	0.00	30.00	10-Aug-22	31-Aug-22	14-Sep-22	21-Sep-22	28-Sep-22	26-Oct-22	23-Jul-23	23-Jul-23			
NWSSG (SPL-MMD-05) FY 22-23	1	Procurement of Spares for Clarifier Tank and Sand Filler	LS	1	OTM (e-GP)	CE	50.00	50.00	0.00	10-Aug-22	31-Aug-22	14-Sep-22	21-Sep-22	28-Sep-22	26-Oct-22	25-Mar-23	25-Mar-23			
NWSSG (SPL-MMD-06) FY 22-23	1	Procurement of Air Dryer, N2 Generator and Spares of different accumulators	LS	1	OTM (e-GP)	CE	70.00	0.00	70.00	10-Aug-22	31-Aug-22	14-Sep-22	21-Sep-22	28-Sep-22	26-Oct-22	23-Jul-23	23-Jul-23			
NWSSG (SPL-MMD-07) FY 22-23	1	Procurement of different type Valves and pipe fittings	LS	1	OTM (e-GP)	CE	50.00	0.00	50.00	15-Feb-23	8-Mar-23	22-Mar-23	29-Mar-23	5-Apr-23	3-May-23	30-Oct-23	30-Oct-23			
NWSSG (SPL-MMD-08) FY 22-23	1	Procurement of different type of Bladder	LS	1	OTM (e-GP)	CE	30.00	0.00	30.00	15-Feb-23	8-Mar-23	22-Mar-23	29-Mar-23	5-Apr-23	3-May-23	30-Oct-23	30-Oct-23			
NWSSG (SPL-MMD-09) FY 22-23	1	Procurement of General tools and Consumables	LS	1	RFQ	CE	10.00	10.00	0.00	10-Sep-22	20-Sep-22	20-Sep-22	27-Sep-22	4-Oct-22	4-Oct-22	1-Nov-22	1-Nov-22			
NWSSG (SPL-MMD-10) FY 22-23	1	Procurement of Tools and Consumables for GT, HGPI & ST Overhauling	LS	1	RFQ	CE	10.00	10.00	0.00	10-Sep-22	20-Sep-22	20-Sep-22	27-Sep-22	4-Oct-22	4-Oct-22	1-Nov-22	1-Nov-22			
NWSSG (SPL-MMD-11) FY 22-23	1	Procurement of Chemicals for Cleaning of CCOW Heat exchanger	LS	1	RFQ	CE	5.00	5.00	0.00	10-Sep-22	20-Sep-22	20-Sep-22	27-Sep-22	4-Oct-22	4-Oct-22	1-Nov-22	1-Nov-22			
NWSSG (SPL-MMD-12) FY 22-23	1	Procurement of Spares and Consumables for Air Compressor	LS	1	DPM	CE	25.00	0.00	25.00	10-Apr-23	24-Apr-23	8-May-23	15-May-23	22-May-23	19-Jun-23	19-Jul-23	19-Jul-23			
							Sub Total	526.71	250.00										250.00	











Package No.	Lot No.	Description of the Work / Supply	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Estd. Cost (Tk. in Lac)		Time Code for Process	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of the Contract	Completion of Contract	Total Time (Date/Days)	Remarks
							Unit Cost	Total Cost										
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9.a)	(10)	(11)	(12)	(13)	(14)	(15)	(16)	(17)	(18)	(19)
NWSS3G (SPL-EMD-02) FY 20-21	1	Spares for MV and LV Switchgear	LS	1	OTM (e-GP)	CE	66.20	66.20	Planned Dates 28-Jun-21 Planned Days 0	28-Jun-21	19-Jul-21	2-Aug-21	9-Aug-21	16-Aug-21	13-Sep-21	11-Jan-22	11-Jan-22	
NWSS3G (SPL-EMD-01) FY21-22	1	Procurement of different types of Transformer and Variable Frequency Converter.	LS	1	OTM (e-GP)	CE	17.33	17.33	Actual Dates 29-Jun-21 Planned Dates 12-Aug-21 Planned Days 0	29-Jun-21	26-Jul-21	10-Aug-21	17-Aug-21	30-Sep-21	28-Oct-21	25-Feb-22	25-Feb-22	
NWSS3G (SPL-EMD-03) FY21-22	1	Procurement of Low Voltage Motors	LS	1	OTM (e-GP)	CE	60.00	60.00	Actual Dates 10-Oct-21 Planned Dates 15-Jun-22 Planned Days 0	10-Oct-21	01-Nov-21	18-Nov-21	22-Nov-21	3-Aug-22	31-Aug-22	28-Jan-23	28-Jan-23	
NWSS3G (SPL-EMD-01) FY22-23	1	Procurement of Spares for Transformer & Generator Protection System	LS	1	OTM (e-GP)	CE	70.00	0.00	Actual Dates 15-Feb-23 Planned Dates 8-Mar-23 Planned Days 0	15-Feb-23	8-Mar-23	22-Mar-23	29-Mar-23	5-Apr-23	3-May-23	30-Oct-23	30-Oct-23	
NWSS3G (SPL-EMD-02) FY22-23	1	Procurement of Spares for GCB & 230 KV Switchgear	LS	1	OTM (e-GP)	CE	60.00	0.00	Actual Dates 15-Feb-23 Planned Dates 8-Mar-23 Planned Days 0	15-Feb-23	8-Mar-23	22-Mar-23	29-Mar-23	5-Apr-23	3-May-23	30-Oct-23	30-Oct-23	
NWSS3G (SPL-EMD-04) FY22-23	1	Procurement of General Tools and Consumables for Electrical Maintenance	LS	1	RFQ	CE	10.00	10.00	Actual Dates 20-Aug-22 Planned Dates 30-Aug-22 Planned Days 0	20-Aug-22	30-Aug-22	30-Aug-22	6-Sep-22	13-Sep-22	13-Sep-22	11-Oct-22	11-Oct-22	
Sub Total							153.54	130.00										








Package No.	Lot. No.	Description of the Work / Supply	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Estd. Cost (Tk. in Lac)			Time Code for Process	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of the Contract	Completion of Contract	Total Time (Date/Days)	Remarks
							Unit Cost	FY 22-23	FY 23-24										
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9a)	(9b)	(10)	(11)	(12)	(13)	(14)	(15)	(16)	(17)	(18)	(19)
NWSSG (SPL-I&C-02) FY 20-21	1	Procurement of Spares for Automation System	LS	1	OTM (e-GP)	CE	92.33	92.33	0.00	Planned Dates Planned Days Actual Dates	30-Mar-21 0 01-Apr-21	20-Apr-21 21 21-Apr-21	4-May-21 14 30-May-21	11-May-21 7 03-Jun-21	18-May-21 7 03-Jun-21	15-Jun-21 28 21-Jun-21	22-Nov-21 160 237	22-Nov-21	
NWSSG (SPL-I&C-03) FY 20-21	1	Procurement of Spares for Actuators (Pneumatic, Electric, Hydraulic)	LS	1	OTM (e-GP)	CE	89.00	89.00	0.00	Planned Dates Planned Days Actual Dates	28-Jun-21 0 29-Jul-21	19-Jul-21 21 26-Jul-21	2-Aug-21 14 25-Aug-21	9-Aug-21 7 31-Aug-21	16-Aug-21 7 31-Aug-21	13-Sep-21 28 27-Sep-21	20-Feb-22 160 237	20-Feb-22	
NWSSG (SPL-I&C-01) FY21-22	1	Procurement of spares for Fire Fighting system	LS	1	OTM (e-GP)	CE	55.00	55.00	0.00	Planned Dates Planned Days Actual Dates	12-Aug-21 0 10-Oct-21	2-Sep-21 21 02-Nov-21	16-Sep-21 14 15-Dec-21	23-Sep-21 7 27-Dec-21	30-Sep-21 7 27-Dec-21	28-Oct-21 28 23-Jan-22	27-Mar-22 150 227	27-Mar-22	
NWSSG (SPL-I&C-02) FY21-22	1	Procurement of spares for WTP Instrument, Actuators and Automator system.	LS	1	OTM (e-GP)	CE	50.00	50.00	0.00	Planned Dates Planned Days Actual Dates	15-Jun-22 0 15-Jun-22	6-Jul-22 21 02-Nov-21	20-Jul-22 14 15-Dec-21	27-Jul-22 7 27-Dec-21	3-Aug-22 7 27-Dec-21	31-Aug-22 28 23-Jan-22	28-Jan-23 150 227	28-Jan-23	
NWSSG (SPL-I&C-04) FY21-22	1	Procurement of spares for Actuators	LS	1	OTM (e-GP)	CE	90.00	90.00	0.00	Planned Dates Planned Days Actual Dates	15-Jun-22 0 10-Aug-22	6-Jul-22 21 31-Aug-22	20-Jul-22 14 14-Aug-22	27-Jul-22 7 21-Sep-22	3-Aug-22 7 28-Sep-22	31-Aug-22 28 26-Oct-22	27-Feb-23 180 257	27-Feb-23	
NWSSG (SPL-I&C-01) FY22-23	1	Procurement of Hydraulic system instruments	LS	1	OTM (e-GP)	CE	60	0.00	60.00	Planned Dates Planned Days Actual Dates	10-Aug-22 0 10-Aug-22	31-Aug-22 21 31-Aug-22	14-Sep-22 14 14-Aug-22	21-Sep-22 7 21-Sep-22	28-Sep-22 7 28-Sep-22	26-Oct-22 28 26-Oct-22	24-Apr-23 180 257	24-Apr-23	
NWSSG (SPL-I&C-02) FY22-23	1	Procurement of Different types of Gauge, Switches & Actuators	LS	1	OTM (e-GP)	CE	20	0.00	0.00	Planned Dates Planned Days Actual Dates	10-Aug-22 0 10-Aug-22	31-Aug-22 21 31-Aug-22	14-Sep-22 14 14-Aug-22	21-Sep-22 7 21-Sep-22	28-Sep-22 7 28-Sep-22	26-Oct-22 28 26-Oct-22	24-Apr-23 180 257	24-Apr-23	
NWSSG (SPL-I&C-03) FY22-23	1	Procurement of General Tools and Consumables for I&C Maintenance	LS	1	RFQ	CE	10.00	10.00	0.00	Planned Dates Planned Days Actual Dates	20-Aug-22 0 20-Aug-22	30-Aug-22 10 30-Aug-22	30-Aug-22 0 30-Aug-22	6-Sep-22 7 6-Sep-22	13-Sep-22 7 13-Sep-22	13-Sep-22 0 13-Sep-22	11-Oct-22 28 11-Oct-22	11-Oct-22	
NWSSG (SPL-I&C-01) FY22-23	1	Procurement of Testing & Calibration Tools	LS	1	OTM (e-GP)	CE	30	0.00	30.00	Planned Dates Planned Days Actual Dates	15-Feb-23 0 15-Feb-23	8-Mar-23 21 8-Mar-23	22-Mar-23 14 22-Mar-23	29-Mar-23 7 29-Mar-23	5-Apr-23 7 5-Apr-23	3-May-23 28 3-May-23	30-Oct-23 180 257	30-Oct-23	
Sub Total							406.33	90.00	90.00										






ANNUAL PROCUREMENT PLAN

Ministry / Division : Ministry of PEMR / Power Division

Agency : North-West Power Generation Company Limited

Procuring Entity Name & Code : Plant Manager, Sirajganj 225 MW CCPP (Unit-03)

FINANCIAL YEAR: 2022 - 2023

BUDGET Head: Store Purchase (Foreign)_SPF

BUDGET: 1,135.00 Lakh

Package No.	Lot. No.	Description of the Work / Supply	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Estd. Cost (Tk. in Lac)		Time Code for Process	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of the Contract	Completion of Contract	Total Time (Date/Days)	Remarks
							Unit Cost	Total Cost										
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9.a)	(10)	(11)	(12)	(13)	(14)	(15)	(16)	(17)	(18)	(19)
NWSSG (SPF-MMD-03)_ FY 21-22	1	Procurement of Spares & Consumables for HRSG	LS	1	DPM	SE	100.00	100.00	Planned Dates 02-Mar-22 Planned Days 0	02-Mar-22	16-Mar-22	6-Apr-22	13-Apr-22	20-Apr-22	18-May-22	14-Nov-22	14-Nov-22	
NWSSG (SPF-MMD-04)_ FY 21-22	1	Procurement of Insulation for Gas Turbine	LS	1	DPM	SE	80	80.00	Actual Dates 20-Jun-22 Planned Dates 0	02-Mar-22	03-Mar-22	07-Mar-22	09-Mar-22	09-Mar-22	09-Mar-22	11-Dec-22	11-Dec-22	174
NWSSG (SPF-MMD-05)_ FY 21-22	1	Procurement of Spares for GT Turning Gear System	LS	1	DPM	SE	90	90.00	Planned Dates 20-Jun-22 Planned Days 0	20-Jun-22	4-Jul-22	1-Aug-22	8-Aug-22	15-Aug-22	12-Sep-22	10-May-23	10-May-23	324
NWSSG (SPF-MMD-01)_ FY 22-23	1	Procurement of Consumables and Spares For Gas Turbine (HGPI)	LS	1	DPM	CE	200	200.00	Planned Dates 10-Jul-22 Planned Days 0	10-Jul-22	24-Jul-22	21-Aug-22	28-Aug-22	4-Sep-22	2-Oct-22	31-Dec-22	31-Dec-22	174
NWSSG (SPF-MMD-02)_ FY 22-23	1	Procurement of GT Air Intake Filter	LS	1	DPM	ED	300.00	300.00	Planned Dates 16-Jul-22 Planned Days 0	16-Jul-22	30-Jul-22	6-Aug-22	13-Aug-22	20-Aug-22	17-Sep-22	16-Mar-23	16-Mar-23	243
NWSSG (SPF-MMD-03)_ FY 22-23	1	Procurement of GT Compressor Cleaning Agent	LS	1	DPM	SE	125	125.00	Planned Dates 16-Jul-22 Planned Days 0	16-Jul-22	30-Jul-22	6-Aug-22	13-Aug-22	20-Aug-22	17-Sep-22	16-Mar-23	16-Mar-23	243
NWSSG (SPF-MMD-04)_ FY 22-23	1	Procurement of Spares for Steam Turbine	LS	1	DPM	SE	150.00	150.00	Planned Dates 15-Sep-22 Planned Days 0	15-Sep-22	29-Sep-22	27-Oct-22	3-Nov-22	10-Nov-22	8-Dec-22	5-Aug-23	5-Aug-23	324
Sub Total							895.00	150.00										

[Handwritten signatures and initials are present in the right margin of the page, including a large signature at the top right and several initials below it.]

Package No.	Lot No.	Description of the Work / Supply	Unit	Quantity	Procurement Method & Type	Contract Approving Authority	Estd. Cost (Tk. in Lac)		Time Code for Process	Advertise Tender	Tender Opening	Tender Evaluation	Approval to Award	Notification of Award	Signing of the Contract	Completion of Contract	Total Time (Date/Days)	Remarks	
							Unit Cost	Total Cost											
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9a)	(10)	(11)	(12)	(13)	(14)	(15)	(16)	(17)	(18)	(19)	
NWSSG (SPF-EMD-01)_ FY 22-23	1	Procurement of SFC / SEE	LS	1	DPM	SE	60.00	60.00	Planned Dates 10-Sep-22 Planned Days 0 Actual Dates	24-Sep-22 14	22-Oct-22 28	29-Oct-22 7	5-Nov-22 7	3-Dec-22 28	1-Jan-23 180	1-Jan-23 264			
Sub Total							60.00	0.00											
(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9a)	(10)	(11)	(12)	(13)	(14)	(15)	(16)	(17)	(18)	(19)	
NWSSG (SPF-I&C-01)_ FY 21-22	1	Procurement of Instruments for Vibration System	LS	1	DPM	SE	40.00	40.00	Planned Dates 25-Jun-22 Planned Days 0 Actual Dates	9-Jul-22 14	6-Aug-22 28	13-Aug-22 7	20-Aug-22 7	17-Sep-22 28	15-May-23 240	15-May-23 324			
NWSSG (SPF-I&C-01)_ FY 22-23	1	Procurement of Spares for Control Valves and Accessories	LS	1	DPM	SE	100.00	100.00	Planned Dates 20-Jul-22 Planned Days 0 Actual Dates	3-Aug-22 14	31-Aug-22 28	7-Sep-22 7	14-Sep-22 7	12-Oct-22 28	10-May-23 210	10-May-23 294			
NWSSG (SPF-I&C-02)_ FY 22-23	1	Procurement of Spares for GT (HGPI)	LS	1	DPM	SE	40.00	40.00	Planned Dates 20-Jul-22 Planned Days 0 Actual Dates	3-Aug-22 14	31-Aug-22 28	7-Sep-22 7	14-Sep-22 7	12-Oct-22 28	10-Jan-23 90	10-Jan-23 174			
NWSSG (SPF-I&C-03)_ FY 22-23	1	Procurement of Spares for Sampling system	LS	1	DPM	SE	100.00	0.00	Planned Dates 10-Oct-22 Planned Days 0 Actual Dates	24-Oct-22 14	27-Oct-22 3	3-Nov-22 7	10-Nov-22 7	17-Nov-22 7	15-Jul-23 240	15-Jul-23 278			
Sub Total							180.00	100.00											


 M.A.
 





